





Installation Logistics For Facade:

CladiFab and Claditized
Systems



mitrex.com - cladify.com

Project Journey Summary



CladiFab and Claditized Wall Installation Logistics

As the global demand for renewable energy and sustainable materials continues to rise, sustainable facades stands at the forefront of green solutions.

The buildings and it's vertical surfaces, offer an excellent opportunity to harness the power of the sun efficiently. The successful integration of Mitrex & Cladify materials in such structures requires a meticulous approach to their on-site unloading, on-site transportation and installation.


This document aims to outline a comprehensive strategy for the smooth and effective on-site unloading, on-site transportation, and installation of Mitrex & Cladify sustainable facade modules in midrise and high-rise buildings for CladiFab and Claditized Wall System.

By addressing key considerations and best practices in each stage of the process, we aim to ensure a seamless and safe deployment of systems that maximize energy generation and conservation contributing to the sustainable future of urban landscapes.

- CladiFab System (Prefab Wall System)



- Claditized System (Unitized Wall System)



Highrise CladiFab - Claditized System: 500SQFT/Day/Crew

1. Installation Plan & Scheduling

The installation plan is prepared in the Pre-Mobilization Meeting and it covers the following information:

- A. Project accessibility:** ensuring smooth entry and movement within the high-rise building during material installation.
- B. Required services:** such as electrical connections and utility elevators, essential for supporting the project's successful implementation
- C. Panels mobilization plan:** detailing efficient movement routes and handling procedures within the building premises.
- D. Site storage:** to protect materials from damage and adverse weather conditions.
- E. Site visit:** inspections are highlighted as crucial steps to assess building conditions, identify risks, and foster effective collaboration among stakeholders.

2. On-site Mobilization Options

On-site mobilization strategies are pivotal in ensuring the seamless and timely progression of construction activities while upholding the highest standards of safety and efficiency.

A. Floor By Floor (Install From Inside)


The floor by floor is a well-established on-site mobilization technique that involves commencing construction activities from the lower levels of the building and gradually progressing upwards.

By adopting this well-established on-site mobilization technique, Mitrex & Cladify ensures a seamless and efficient construction process for their CladiFab and Claditized installation system. The Floor By Floor system allows Mitrex & Cladify to optimize the foundation on lower floors before moving on to higher levels.



Floor By Floor system steps:

1. Transportation to site on skid or A-Frame depending on warehouse packaging (Please note that Mitrex & Cladify's truck size is 30-50 Ft).
2. Off-loading to storage by using forklift or crane depending on the project needs (Preferably direct access from truck to hoist).
3. Horizontal transportation to hoist (For CladiFab system and Claditized system) by using pump truck or forklift depending on the project needs.
4. Vertical transportation to floor
 - 4A. Lateral Transportation (For CladiFab and Claditized system)
5. Slab preparation.
6. Installation.
7. Finishing.



3. Packaging And Transportation



Box Packaging



A-Frame Packaging



Truck Transportation

Truck size is 30-50 FT

4. Installation procedure for Mitrex & Cladify Claditized and CladiFab systems:

A. Detail Set out (Anchorages)

The Mitrex & Cladify Claditized and CladiFab systems are uniquely anchored to the building at floor lines. The mode of attachment varies by project and depends on the spans, wind or seismic loading, and temperature. The panels can be supported by extruded aluminum anchors, steel plate anchors, or steel angles (in either case with separator pads between dissimilar metals, i.e., aluminum and steel) and steel bolts (through bolts or tapping bolts). The anchorage attached to the building may be steel-embedded plates, steel channel anchors, welds, expansion bolts, and epoxy anchors. These connection elements are generally in the spandrel areas and hidden from normal view.

Because perimeter conditions and wind loading vary from project to project, anchorage schemes should be evaluated on a project-specific basis. In fact, the wind loads on various parts of the building can be quite different, and the attachment design may vary even on the same building project. In the following description of the installation, the procedure channel anchorages are considered. Installation nominal tolerances are about $\pm 1"$ horizontal and $\frac{1}{2}"$ vertical (by adjustment screws), corresponding to general design tolerances of panels and anchors.

B. Bracket installation

Generally, during the construction of the main structure of the building, and with reference to its grid lines, the contractor embeds a set of channel anchors into each floor slab to agreed tolerances. For each floor, the contractor defines and marks a set of points in correspondence to each change of direction along the floor perimeter and at a fixed distance from the finished face of the panels. The contractor checks the level datum and transports a minimum of 2 points per level. In this way, the contractor defines all the required fixing points and planes.




Figure 1: Example of construction drawings showing the location of the cast-in channels in reference to grid lines




Figure 2: Cast-in channels and structure tolerances.

A bracket is then secured to each channel anchorage through a couple of hand tightened fasteners. Once the position of the bracket has been adjusted, the fasteners are tightened with the help of a calibrated torque wrench (see Figure 3).




Figure 3: Bracket set

C. Module transport and installation

Once the units are assembled in the factory, they are packed in appropriate crates or stillages following a predetermined sequence and transported directly to the site, ready for installation (see Figure 4). The units are transported as close as possible to the site hoist by truck, lowered onto wheeled trolleys, and moved inside the hoist (Figure 5).



Figure 4: Transportation to site



Figure 5: Trolley.

Stillages/crates are generally moved to the building floor where the units are going to be installed. The units are removed from the transport stillage using slings and a lifting device. As an example, the following drawings illustrate the proposed staging areas for multiple floors.




Figure 6: Storage Space




Figure 7: Storage Space

The units are then placed onto a launching table and prepared for their installation. The launching table is moved close to the edge of the building floor slab at the desired launching position.

Slings are then connected through shackles to the designed lifting points of the unit and to the hook of a spider mini crane positioned on one of the floors above the one where the launching table is located.




Figure 8: Launching table to launching position

Once the module has been secured to the supporting brackets, lifting accessories are disconnected from the module, whose position is finely adjusted with respect to level, plumb, and grid.

D. Assembly tolerances

The assembly tolerances vary by project and must be agreed upon among the construction team. General tolerances are as follow:

1. Maximum deviation of theoretical assembly position (between floors): $\frac{1}{2}$ ".
2. Maximum deviation in vertical elements (4 floors): 1".
3. Maximum deviation in horizontal elements (in 9 m): $\frac{3}{4}$ ".
4. Maximum misalignment between two adjacent elements: $\frac{1}{2}$ ".
5. Maximum misalignment between two separated elements: $\frac{1}{2}$ ".

E. Manpower

A typical site installation team is composed of 4-6 workers:

1. 2 workers for positioning and fastening the brackets.
2. 4-6 workers involved in the facade installation.
3. 2 workers for finishing and accessories.
4. 2 workers for the site logistics.
5. 1 assigned supervisor.
6. 1 site engineer (During inspection)

On average, a team can install 2-5 modules per day. This number can oscillate depending on the complexity of the project and panels to be installed.

F. Machinery

1. Lifting platform.
 2. Elements for lifting and transporting panels.
 3. Drills.
 4. Screws.
 5. Grinders.
 6. Radial saw.
 7. Riveting machine.
 8. Mini spider crane / Valla crane
 9. Site tower crane (if available) to hoist materials in place / Material hoist.
- Topical example of Spider Crane: SPYDERCRANE URW295




Figure 9: Machinery datasheet sample

- **Toll Free**

+1 (855) 254 0214

- **Learn More**

mitrex.com

info@mitrex.com

cladify.com

info@cladify.com

- **Headquarters**

41 Racine Rd, Toronto, ON M9W2Z4, Canada

+1 (416) 497 7120

- **USA Office**

Chrysler Building, 405 Lexington Avenue Floor 26, New York, USA, 10174

+1 (646) 583 4486